



- NOTES:
- FOR LEGEND AND SYMBOLS SEE DRAWINGS P-D-00-10,11,12 & 13
  - DELETED.
  - OVERHEAD PRESSURE TAP TO BE AT SAME OR LOWER ELEVATION AS CENTER TAP AND TO BE ACCESSIBLE AT PLATFORM
  - DELETED.
  - TOP CONNECTION.
  - DELETED.
  - SYMMETRICAL PIPING
  - TOWER A-380R MUST BE ELEVATED ABOVE THE PIPERACK TO PREVENT FLASHING WITH GRAVITY FLOW TO T-389AR
  - LOCATE G-380R AT LOW POINT NEAR A-380R
  - TRIP (XV-3002) WHEN R-300R COMPRESSOR SHUTDOWN.
  - DELETED.
  - DELETED.
  - DELETED.
  - DELETED.
  - NEW EQUIPMENT TO REPLACE EXISTING EQUIPMENT AND TO BE INSTALLED AT NEW LOCATION.
  - NEW EXCHANGER T-379R REPLACES EXISTING T-379 AT NEW LOCATION.
  - EXCHANGER T-380AR/BR CENTERLINE SHALL BE AT THE SAME ELEVATION AS A-380R BTL.
  - TOP MOUNTED, FREE DRAINING.
  - LOW POINT DRAIN.
  - LINE SHALL NOT RISE ABOVE A-380R BTL.
  - TWO PHASE FLOW. ANCHOR SECURELY.
  - REBOILER RETURN NOZZLES AT THE SAME ELEVATION.
  - DELETED.
  - DELETED.
  - DELETED.
  - DELETED.

1	2019 NOV.29	ISSUE FOR CONSTRUCTION-1	M.J.O	S.J.K	P.H.C	N.H.H
0	2019 SEP.18	ISSUE FOR CONSTRUCTION	M.J.O	S.J.K	P.H.C	N.H.H
2	2020 MAR.31	ISSUE FOR CONSTRUCTION-2	M.J.O	S.J.K	P.H.C	N.H.H
1A	2020 FEB.14	ISSUE FOR CONSTRUCTION-2	M.J.O	S.J.K	P.H.C	N.H.H
25	2017 FEB.24	REVISED AS PER W/O 메틸-200410405 김민수 박갑기 김승용 주철규 노대영				

CERT.FOR CONST.	DATE				
RESP.ENG.	DRAWN BY	DATE	CHECKED BY	DATE	

YNCC YEOCHUN NCC Co., Ltd.

YNCC NCC2 REVAMP PROJECT Hanwha Engineering & Construction

TITLE  
PIPING & INSTRUMENT DIAGRAM  
HP DEPROPANIZER

TechnipFMC

J.O. NUMBER	DRAWING NUMBER	REV.NO.
I-2018-159	P-D-03-19	2